



PERCY ROAD -  
HIGH STREET WHITTON <  
NELSON ROAD <  
HOSPITAL BRIDGE ROAD  
END

PERCY ROAD >  
HOSPITAL BRIDGE ROAD >  
NELSON ROAD >  
HIGH STREET WHITTON  
END

Site Agent:-  
  
Morrison Supervisor  
  
WORK ORDER: 06713564

All Traffic Management will be in accordance with Safety at streetworks and roadworks Code of Practice 2013

Dual carriageways (lane closures) restricted to 40mph or less  
Minimum sitting distance of first sign in advance of lead in taper 300mtrs  
Minimum taper length calculated dependant on width of hazard at a rate of 1:25 with cone spacing of 3mtrs  
Single carriageway restricted to 30mph or less  
Minimum sitting distance of first sign in advance of lead in taper 20mtrs  
(lane closures) Minimum taper length calculated dependant on width of hazard at a rate of 1:13

All lead in tapers used with temp traffic lights / stop go boards / priority boards will be at 45 degrees from kerb line at 1.2 metre spacing  
Unmarked running lanes will be maintained at 3.5 metres.  
Unmarked walkways will be maintained at 1.5 metres or wider  
DO NOT SCALE FROM THIS DRAWING

DRAWN:- Fednard Dautey  
Fednard.dautey@morrisonws.com  
REF: FD221024-4  
SCALE: N/A  
Checked : Ian Bone  
Re Check Date: Time:

SITE ADDRESS:-  
84634  
Twickenham School  
Percy Road  
TW2 6JW

Key	
	Cycle Lane
	Cycle Lane (carriageway)
	Parking Bays
	Bus Stop
	Bus Lane
	No Parking Cones
	Temporary Pedestrian Crossing

Parking Not Bays	N
Parking Bays	N
Pedestrian Switch out	N
Junction Switch Out	N
Bus Stop	Y
Zebra Crossing Bag Off	N
Disabled/Taxi/Loading Bay	N
Bus Lane Closure/Suspend	N



**SIGNS TO BE PLACE ON FENCING/BARRIER**

